

TEXAS EASTERN TRANSMISSION, LP
5400 Westheimer Court
Houston, TX 77056-5310
713.627.5400 main

Mailing Address:
P.O. Box 1642
Houston, TX 77251-1642



April 22, 2009

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street N.E.
Washington, D.C. 20426

RE: Texas Eastern, LP, Docket No. CP08-100-000
Northern Bridge Project
Biweekly Progress Report

Dear Ms. Bose:

On December 19, 2008, the Federal Energy Regulatory Commission (“Commission”) issued a certificate order in the above-referenced docket granting Northern Bridge, LP (“Texas Eastern”) the authority to construct, own, and operate the Northern Bridge Project.¹ In compliance with Environmental Condition No. 5 of Appendix B of the Commission’s Order, Texas Eastern hereby submits its biweekly progress report for the period ending April 22, 2009.

If you have any questions regarding this filing, please feel free to contact me at (713) 627-4144.

Sincerely,

/s/ Julie E. Allison

Julie E. Allison
Manager, Certificates & Reporting
Regulatory Affairs

cc: John Wisniewski (FERC)

¹ *Texas Eastern, LP*, 125 FERC ¶ 61,342 (2008).
www.spectraenergy.com

**Texas Eastern Transmission, LP
Northern Bridge Project
FERC Docket No. CP08-100-000**

BI-WEEKLY STATUS REPORT: Holbrook Compressor Station

DATE: 04/22/2009

Summary of Construction Status, Plans for next Reporting Period, and Schedule Changes:

TASK SUMMARY		
For the Period of 04/09/2009 through 04/22/2009		
Task	Description	Projection for the Next Reporting Period
E&S Controls	Maintain E&S controls	Maintain E&S controls throughout construction
Electrical	Electrical conduit installations	Continue electrical work
Excavation	Excavation for conduits and unit air intake and exhaust	Further excavation of site facilities
Pipe	Pipe fabrication for tie-ins	Task continuation
Cathodic Protection	Installation of cathodic protection anodes	N/A – installation planned for mid/late-May

CONSTRUCTION PROGRESS			
For the Period of 04/09/2009 through 04/22/2009			
Activity	Start Date	Percent Complete	Notes
Clearing		N/A	Clearing is not required for this project
Grading	03/04/09	100%	Complete
Concrete and Site Work	03/04/09	21%	Poured transformer pad foundation and Line 25 pipe support footer. Poured compressor building north, east, and west walls, completing all wall concrete for building. Poured remaining suction and discharge piers in compressor building.
Equipment and Structures		6.75%	Electrical building was erected on 4/18
Pipe and Installation	01/19/09	14.75%	Various welds and pipe fabrications continue in preparation for tie-ins.

CONSTRUCTION PROGRESS

For the Period of 04/09/2009 through 04/22/2009

Electrical	3/17/09	5.7%	Continued installing conduits from the inside of the NW corner of compressor bldg. to quazite main pull box; installed conduits inside NE corner of compressor bldg; and installed conduits for building ground cables at NE and NW corners of compressor bldg. Began backfilling and compacting on conduit lines to compressor bldg.
Instrumentation		0.0%	
Painting and Insulation	3/31/09	5.1%	
Clean-up			

Problems and Instances of Non-Compliance Encountered:**PROBLEMS AND NON-COMPLIANCE REPORTS**For the Period of 04/09/2009 through 04/22/2009
(Includes problems and non-compliance reports not previously reported.)

Occurrence Reported	MP Location	Description	Resolution/Follow-up	Resolution Date
N/A				

Landowner and Resident Complaints:**LANDOWNER AND RESIDENT COMPLAINTS**For the Period of 04/09/2009 through 04/22/2009
(Includes problems and non-compliance reports not previously reported and on-going resolutions from previous weeks.)

Complaint Date	Landowner	MP /Tract#	Complaint	Resolution/Follow-up	Resolution Date
N/A					

Copies of Correspondence Concerning Non-compliance from Regulating Agencies:

N/A

Document Content(s)

Northern Bridge Bi-weekly ending 042209_final.PDF.....1-3